

**DIVERSION OF FOREST AREA AND PROGRESS OF COMPENSATORY AFFORESSTATION UNDER FOREST (CONSERVATION) ACT,1980.**  
**ANNUAL PROGRESS REPORT ( FOR PERIOD 1ST APRIL' 06 TO 31ST MARCH 07) AS ON QUARTER**  
**ENDING UP TO 31ST MARCH 2006 (2005-06)-Finacially updated till 31st March 2007**

**STATE-SIKKIM**

Sl. No.	Name of Project	Govt. of India release order No. & date	Forest area diverted Ha.	Stipulation			Implementation			Fund for compensatory Afforestation to be deposited by User Agency Rs. In lakhs	Fund for compensatory Afforestation deposited by User Agency Rs. In lakhs	Fund spent till the end of report Qtr. 31/03/07 Rs. in lakhs	Balance area to be afforested			Remarks & year
				Compensatory Afforestation			Area afforestation						on Forest land	On Non-Forest land	Total (14+15)	
				on Forest land	On Non-Forest land	Total (5+6)	on Forest land	On Non-Forest land	Total (9+10)							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	<b>Serial No 1 to 64 are listed in the 1st Sheet</b>															
65	132 Kv Lilo Transmission line from Gyaling to Ranipool by Power Grid Corporation.	8-4-3/2003/ RONE-SK/2081-83,Dt.19/01/04	13.735	28.00	-	28.00	28.00	-	28.00	43.05	43.05	38.71	-	-	-	2005-06
66	Wayside Amenities at Lower Martam by Tourism Department.	8-15-85/2002 RONE-SK/1734-36.Dt.29/08/02	0.0135	0.125	-	0.125	0.125	-	0.125	0.26	0.26	0.11	-	-	-	2005-06
67	New Road Construction by RDD from Samlick Dara to Alley Govt. Primary School.	8-9-97/2002 RONE-SK/1641-42,Dt.30/10/02	0.957	3.00	-	3.00	3.00	-	3.00	1.25	1.25	1.07	-	-	-	2005-06
68	66/11 kv Switch yard Sub - Station at Bulbuley.	3-SK B 005/ 2004-SHI/3296-97,Dt.01/02/05	1.982	4.00	-	4.00	4.00	-	4.00	4.16	4.16	3.97	-	-	-	2005-06
69	Permanent Bridge over Ranggang River near Mangan.	8-15-5/2004 RONE-SK/486-87,Dt.14/05/05	0.225	0.15	-	0.15	0.15	-	0.15	2.29	2.29	1.94	-	-	-	2005-06
70	Polytechnic Institute by HRD at Bordang.	8-8-84/2002 RONE-SK/1770-71,Dt.16/11/02	1.2780	2.50	-	2.50	2.50	-	2.50	0.75	0.75	0.63	-	-	-	2005-06
71	Construction of Katao-Bump Road by BRO.	8-9-40/2003 RONE-SK/2089-90,Dt.13/01/05	12.69	26.00	-	26.00	26.00	-	26.00	28.25	28.25	26.59	-	-	-	2005-06
72	Construction of Permanent Bridge at Bonsoi by BRO in North Sikkim.nh	8-15-66/2004 RONE-SK/1054-55	0.5100	1.750	-	1.750	1.750	-	1.750	4.19	4.19	4.08	-	-	-	2005-06
73	Construction of Tourism Infrastructure at Durpindara Chakung in West Sikkim.	8-15-67/2003/ RONE-SK/2160-61,Dt.29/01/04	0.5003	3.25	-	3.25	3.25	-	3.25	1.71	1.71	1.56	-	-	-	2005-06

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
74	Construction of SICPA Ink factory at Mamring South Sikkim.	3-SK B 008/2004-SHI/3098-99, Dt.17/01/05	0.2005	0.40	-	0.40	0.40	-	0.40	0.14	0.14	0.11	-	-	-	2005-06
75	Widening of Sombaria - Siktam Road.	8-9-35/2001 RONE-SK/1175 Dt.12/03/01	0.44	0.30	-	0.30	0.30	-	0.30	0.78	0.78	0.75	-	-	-	2005-06
76	Construction of Bakcha Labi Rd. North Sikkim by SPWD (R&B).	8-9-4/2004 RONE-SK/2468-69, Dt.09/11/04	0.1460	0.50	-	0.50	1.50	-	1.50	2.28	2.28	2.11	-	-	-	2005-06/06-07
		<b>Sub- Total</b>	<b>32.6773</b>	<b>69.98</b>	-	<b>69.98</b>	<b>70.98</b>	-	<b>70.98</b>	<b>89.11</b>	<b>89.11</b>	<b>81.63</b>	-	-	-	
	<b>Note: Progress of Compensatory Afforestation till 31st March 2007 for 64 cases</b>	<b>TOTAL :</b>	<b>718.018</b>	<b>2152.910</b>	<b>82.850</b>	<b>2235.760</b>	<b>2047.910</b>	<b>17.776</b>	<b>2065.680</b>	<b>746.778</b>	<b>746.778</b>	<b>742.318</b>	<b>105.000</b>	<b>57.292</b>	<b>162.292</b>	
		<b>Grand total</b>	<b>750.70</b>	<b>2222.885</b>	<b>82.850</b>	<b>2305.735</b>	<b>2118.885</b>	<b>17.776</b>	<b>2136.655</b>	<b>835.888</b>	<b>835.888</b>	<b>823.948</b>	<b>105.500</b>	<b>57.292</b>	<b>162.792</b>	

## DISTRICTWISE ABSTRACT OF COMPENSATORY AFFORESTATION :TILL 31st. MARCH 2007

EAST - 578.785 HA, WEST - 284.564 HA , NORTH - 801.667 HA, SOUTH -471.65 HA = 2136.66 HA

1. Total cases approved till 31st March, 2006 = 149 Nos.

2. Number of old &amp; New cases where C.A. was not stipulated= 23 Nos.

3. Number of cases of C.A. achieved = 76 Nos.

4. Number of Old cases payment for CA not received = 12 Nos.

5. In rest of the Old cases (11 Nos.) &amp; New cases 2005-06 (27 Nos.), where the fund for C.A. has been received, either C.A. is in progress or would be taken up in the current season and next season

ACF (FCA)

DFO(FCA)

JD (FCA)

CCF-cum-Nodal Officer (FCA)