

**DIVERSION OF FOREST AREA AND PROGRESS OF COMPENSATORY AFFORESTATION UNDER FOREST (CONSERVATION) ACT,1980.
ANNUAL PROGRESS REPORT (FOR PERIOD 1ST APRIL 06 TO 31ST MARCH 07) AS ON QUARTER
ENDING UP TO 31ST MARCH 2007 (2006-07)**

STATE-SIKKIM

Page - 1

Sl. No.	Name of Project	Govt. of India release order No. & date	Forest area diverted Ha.	Stipulation Compensatory Afforestation			Implementation Area afforestation			Fund for compensatory Afforestation to be deposited by User Agency Rs. In lakhs	Fund for compensatory Afforestation deposited by User Agency Rs. In lakhs	Fund spent till the end of report Qtr. 31/3/07 Rs. in lakhs	Balance area to be afforested			Remarks & year	
				on Forest land	On Non-Forest land	Total (5+6)	on Forest land	On Non-Forest land	Total (8+9)				on Forest land	On Non-Forest land	Total (14+15)		
				5	6	7	8	9	10				11	12	13		14
77	Serial No 1 to 76 are listed in Sheet No 2. Diversion of Forest Land for const of Rural Marketing Centre at Sumbuk (Suntalay) in South Sikkim	3 SK B 001/2004-SHI/1506-07 Dt. 18/07/2005	0.0204	0.040	0	0.040	0.040	0	0.040	0.17	0.17	0.17	0	0	0	Work done 2006-2007 South	
78	Diversion of forest land for construction of Stone Pitchfoot Path around Gurudongmar lake in North Sikkim	3 SK B 008/2005-SHI/3993-94 Dt. 16/03/2005	0.60	1.00	0	1.00	1.00	0	1.00	2.60	2.60	2.60	0	0	0	Protection & reclamation Work done 2006-2007 North	
79	Diversion of forest land for construction of Helipad at Menla in East Sikkim	8-15-119 /2001 / RONE-SK / 1512-13 Dt.18/07/2005	3	3.00	0	3.00	3.00	0	3.00	4.00	4.00	3.22	0	0	0	Work done 2006-2007 East	
80	Diversion of forest land for construction of Approach Road to Power of Chujachen HEP in East Sikkim	3 SK B 031/2005-SHI/600-02 Dt. 27/05/2005	0.192	1.28	0	1.28	1.28	0	1.28	3.92	3.92	2.07	0	0	0	Work done 2006-2007 East	
81	Diversion of forest land for construction of Rellichu HEP in West Sikkim	8-7-29/2003/RONE-SK/1502-03 Dt. 18/7/2005	4.096	8.20	0	8.20	0	0	0	14.73	14.73	0.89	8.20	0	8.20	2006-2007, late sanction & hence Plantation to be done in 2007-08 West	
Total Five cases (2006-07)			Sub Total (06-07)	7.9084	13.52	0	13.52	5.32	0	5.32	25.42	25.42	8.95	8.20	0	8.20	

Add :-

Progress of Compensatory Afforestation till 31st March 2006	750.700	2222.850	82.850	2305.735	2118.885	17.776	2136.655	835.888	835.888	823.948	105.500	57.292	162.792	
Cummulative Grand total till 31st March 2007 (81 cases)	758.608	2236.370	82.850	2319.255	2124.205	17.776	2141.975	861.308	861.308	832.898	113.700	57.292	170.992	

DISTRICT WISE ABSTRACT OF COMPENSATORY AFFORESTATION ACHIEVED :TILL 31 st. MARCH 2007

EAST - 583.065 HA,
WEST - 284.564 HA.
NORTH - 802.667 HA.
SOUTH - 471.69 HA

Total : 2141.98 HA

1. Total cases approved till 31st March, 2007 = 165 Nos.
2. Number of old & New cases where C.A.was not stipulated= 23 Nos.
3. Number of cases of C.A. achieved = 81 Nos.
4. In a few Old cases payment for CA not received.
5. For three old cases where the fund for CA has been retained with the State, CA to be done in 2007-08
6. The fund for CA received has been transferred to CAMPA Account, GOI and hence the CA could not be done till date.
7. When the fund from CAMPA is transferred to State the CA would be taken up.

