

**DIVERSION OF FOREST AREA AND PROGRESS REPORT OF COMPENSATORY AFFORESTATION UNDER FOREST (CONSERVATOR) ACT 1980
CUMULATIVE PROGRESS REPORT AS ON QUARTER ENDING 31st MARCH 2005 (1980-2005)**

STATE-SIKKIM

(Area in Ha, Rs in Lakhs) Page - 1

Sl. No.	Name of Project	Govt. of India release order No. & date	Forest area diverted Ha.	STIPULATION			IMPLEMENTATION (HA)			Fund for compensatory Afforestation to be deposited by User Agency Rs. In lakhs	Fund for compensatory Afforestation deposited by User Agency Rs. In lakhs	Fund spent till the end of 31.3.2005 Rs. in lakhs	Balance area to be afforested			Remarks & year
				Compensatory Afforestation			Area afforestation						Total (14+15)			
				on Forest land	On Non-Forest land	Total (5+6)	on Forest land	On Non-Forest land	Total (8+9)				On Forest Land	On Non-Forest Land	Total (14+15)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Yumethng to Yumesamdong Road, North Sikkim	8-254/FC 17/3/88	23.88	70	-	70	70	-	70	6.5	6.5	6.5			-	1989-90
2	Northern by pass Road East District	8-287/83 FRY (Cons) 30/12/83	3.905	8	-	8	8	-	8			-			-	1989-90
3	Western by pass Road East District	8-267/83 FRY 30/12/83	4.25	10 5.6 Km	-	10 5.6 km	10 5.6 km	-	10 5.6 km	-	-	-			-	1989-90
4	Lachung to Zakuphyak Road North District	8-276/83 FRY 26/3/83	22.95	15	-	15	15	-	15	21.93	21.93	21.93			-	1989-90
5	Lachen to kalep road North District	8-276/83 FRY (Cons) 26/7/83	56.376	110 4 km	-	110 4 km	110 4 km	-	110 4 km	-	-	-			-	1989-90
6	Phadamchen to Kewkhola Road - East District	11-4/85/ FC 2/3/1985	0.585	1.2	-	1.2	1.2	-	1.2	-	-	-			-	1989-90
7	Zakuphyak to Katao Road North District	8-522/84 FRY (Cons) 16/3/85	13.6	24km	-	24 km	24 km	-	24 km	-	-	-			-	1989-90
8	Melli to Jorethang (Tr. Line), South Dist.	8/5/1984 FRY (Cons) 8/3/1984	28.2	57	-	57	57	-	57	2.002	2.002	2.002			-	Fund deposited under Head '534' capital outlay II T & D schemes Power Deptt.
9	Mamring Irrigation channel South District.	8-246/85 FRY (Cons) 1/8/1986	0.3	0.6	-	0.6	0.6	-	0.6	0.241	0.241	0.241			-	306M (II)(I) U.W Mamring irrigation channel & Ringchepong irrigation channel
10	Development of Rinchepong lake, West lake	2/36/85 FRY (Cons) 13/3/85	0.8	1.6	-	1.6	1.6	-	1.6	0.241	0.241	0.241			-	86-87

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
24	Rangit Transmission System Power Grid, S/W Sikkim.	8-125/86/FC 27/2/87	33.57	120	-	120	120	-	120	25.08	25.08	25.08			-	94-95
				27	-	27	27	-	27	12.93	12.93	12.29			-	1999-2000
25	Namnasa Dambang Road in North Sikkim	12-18/FCE 3/6/1996	2.6	5.2	-	5.2	5.2	-	5.2	2.05	2.05	2.05			-	1996-97
26	Construction of Tashiling Secretariat Annexe Building Gangtok, East District.	12-74/96/FCE 28/06/1996	0.256	0.256	-	0.256	0.256	-	0.256	0.51	0.51	0.51			-	1996-97
27	Const.of Approach Road (permanent) to Chungthang bridge, North Distt.	12-71/FCE 3/6/1996	0.024	0.024	-	0.024	0.024	-	0.024	0.55	0.55	0.55			-	1996-97
28	Const. of Rock Climbing Training field by Sonam Gyasto Mountaineering Institute, Gangtok, E.Sikkim	12-62/FCE 16.5/97	1.2	2.4	-	2.4	2.4	-	2.4	0.74	0.74	0.74			-	1997-98
29	Const. Of Base camp. For mountaineering training at Yumthang, North Sikkim	12-63/FCE 5/1/1994	0.98	1	-	1	1	-	1	0.37	0.37	0.37			-	1997-98
30	Reopening of Pachekhaki underground mines in East Sikkim	12-73/FCE 22/10/96	0.6176	6	-	6	6	-	6	1.63	1.63	1.63			-	1997-98
31	Caonstruction of Damthang Chemchey Road South Distt.	12-62/FCE 10/9/1997	1.97	4	-	4	4	-	4	2.72	2.72	2.72			-	1998-99
32	Construction of Rolep H.E.P. East Sikkim	12-87/FCE 8/12/1997	0.56	1.2	-	1.2	1.2	-	1.2	1.63	1.63	1.63			-	1998-99
33	a)Const. of Rombomchu H.E.P, North Sikkim	12-69/FCE 8/12/1997	2.262	-	2.262	2.262	-	2.262	2.262	2.79	2.79	2.76			-	1998-99
	b)Const. of Rombomchu H.E.P.North Sikkim,(PCA)	9/9/1998	-	5 5 ha	- 2.262 ha	5 7.262 ha	5 5 ha	- 2.262 ha	5 7.262 ha	3.53	3.53	2.66			-	2000-01
34	Diversion of 5.00 ha Forest land at Lindok & Rongnek for land slide victims, East Distt.	12-88/FCE 24/4/89	5	10	-	10	10		10	6.62	6.62	6.62			-	1998-99
35	Construction of 2 Nos.132 KV Tr.Line at Rangit H.E.P. in S/W Sikkim	12-77/FCE 24/11/96	2.4925	-	2.5	2.5	-	2.5	2.5	3.34	3.34	3.34			-	1999-2000

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
36	Development & Beautification of Tshangu lake East Distt.	12-93/FCE 20/11/98	1.465	3	-	3	3	-	3	1.87	1.87	1.87			-	1999-2000
37	Construction 3 MW Mini Micro H.E.P. at Lachung Sorgojul North District	12-93/FCE 8/9/1998	1.723	3.5	-	3.5	3.5	-	3.5	2.43	2.43	1.96			-	1999-2000
38	Diversion of 22.746 hectare Forestland fo const. of Kalep-Giagong Road- North Sikkim	8--12-95/FC 24/4/01	22.746	45.5 45.5	-	45.5	91 13 km Ave.	-	91 13 km Ave.	51.21 (CA & PCA)	51.21 (CA & PCA)	50.25			-	2002-2003
				CA & PCA 13 Km Ave		CA & PCA 13 Km Ave										
39	Diversion of 2.24 ha of Forest land for const. Of approach road & Statue at Samdupse (Tendong) South Sikkim	12-91/FCE/ 2129-1 7/3/2000	2.24	4.5	-	4.5	4.5	-	4.5	19.9	19.9	19.83			-	2000-2001
40	Diversion of 0.8175 ha Forest land for const. Of Mandi (Horticulture) at Rangpo	12-85/FCE 5/12/1997	0.8175	2	-	2	2	-	2	1.75	1.75	1.72			-	2000-2001
41	Diversion of 21.78 ha Forest land for const. Of Rongli Talkharka road East Distt.	8-9 -123/2000 RONE/SK 824-28 29/11/2000	1.2178	2.5	-	2.5	2.5	-	2.5	7.97	7.97	6.07			-	2000-2001
42	66 KV S/C Transmission line Melli to Mamring South Sikkim	8-4-13/2000 RONE-SK/ 938 8/1/2001	13.592	27	-	27	27	-	27	13.54	13.54	12.64			-	2001-2002
43	2.076 ha of Forest land for Chuba perbing Road, South Sikkim.	8-9-43/2000 RONE-SK/ 1130 21/2/2001	2.076	4.2	-	4.2	4.2	-	4.2	4.23	4.23	3.68			-	2001-2002
44	Construction of Namchi-Rong Sumbuk Road, South Sikkim	8-9-102/2000 RONE-SK 1109 19/2/2001	1.7	3.4	-	3.4	3.4	-	3.4	5.5	5.5	5.18			-	2001-2002
45	Construction of 2 km Road from Ghurpisey to Phalidara South Sikkim	8-9-16/2000 RONE-SK/ 588 3/10/2000	1.57	3.4	-	3.4	3.4	-	3.4	3.79	3.79	3.6			-	2001-02

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
46	Diversion of 147.4230 ha of Forestland for Teesta Stage V HEP (NHPC) Sikkim	8-26/98-FC 14/5/99	147.423	(i) 250 ii) L.S.T iii) F.P.	-	(i) 250 ii) L.S.T iii) F.P.	(i) 250 ii) work completed in progress (iii)FP	-	I) 250 ha ii) work in progress iii) FP	i) C.A. 105.69 ii) Land slide treatment 63.7 iii) Forest Protection 49.73 219.13	105.69 63.71 <u>49.73</u> Rs 219.13	94.79 58.89 <u>48.17</u> Rs 201.85			-	2001-02
																2002-03
47	Diversion of forest land for const. Of Chhopta-Phogey Road North Sikkim	8-9-93/99 RONE-SK/817-20 24/7/2001	13.026	27	-	27	27	-	27	24.39	24.39	22.89			-	2002-03
48	Diversion of forest land for Mangan Sanklang Road North Sikkim	8-9-125/2000/ RONE-SK/1835 30/11/2000	0.286	1.8 CA & PCA	-	1.8 CA & PCA	1.8 CA & PCA	-	1.8 CA & PCA	5.86	5.86	5.41			-	2002-03
49	Diversion of forest land for approach Road and Bridge A.P. Munshithang, N Sikkim	8-9-97/2000/ RONE-SK/605-08 10/10/2000	0.946	5 CA & PCA	-	5 CA & PCA	5 CA & PCA	-	5 CA & PCA	9.2	9.2	8.8			-	2002-03
50	Diversion of forest land for Consturction of Ropeway at Gangtok, East Sikkim	8-15-111/2000 RONE-SK/780 13/11/2000	0.359	1	-	1	1	-	1	0.83	0.83	0.81			-	2002-03
51	Diversion of forest land for const. Of alternate route at Meyong chu, N. Sikkim	8-9-83/2000 RONE-SK/507 4/9/2000	0.394	1	-	1	1	-	1	0.93	0.93	0.74			-	2002-03
52	a) Diversion of forest land for alternate route at Ritchu North Sikkim	8-9-84(B) 2000 RONE-sk/1198 16/3/2001	2.26 ---	12.14 CA & PCA	-	12.14 CA & PCA	12.14 CA & PCA	-	12.14 CA & PCA	11.67	11.67	10.29			-	2002-03
	b) Diversion of forest land for const.of Ritchu realignment North Sikkim	8-9-84(A) 2000 RONE-SK/52-54 10/4/2001	1.786 ---	-	-	-	-	-	-	-	-	-			-	2002-03
53	Rathang Chu H.E.P. Yuksum, West Sikkim.	8-326/89-FC 5/9/1995 12-67/FCE 9/9/1998	7.15	5 PCA	7.782 C.A	12.782	5 (PCA)	-	5 (PCA)	3.53 PCA	3.53	3.14				2002-03
54	Diversion of forest land at Munshithang, North Sikkim.	8-3-49/89-FC 24/4/92 (stage-I clearance)	57.292	115	57.292	172.292	10 6.6 km fencing	-	10 6.6 km fencing	27.93	27.93	27.78	105	57.292	162.292	2002-03 Balance amount of Rs 1.58 crore has not been received yet
55	Diversion of 0.045 Ha. Forest land for const. Of road from Nandugaon to Harrabotey in South Sikkim	8-9-9/2000 RONE/SK/939 5.1.2001	0.45	0.1	-	0.1	0.1	-	0.1	0.05	0.05	0.03			-	2003-04

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
56	Diversion of 0.108 ha of forest land for road and erection of statue at Samduptse (Tendong) S.Sikkim.	8-9-8, 2001 RONE SK/965 12.1.2001	0.108	0.3	-	0.3	5.3	-	5.3	0.15	0.15	0.04	-	-	2003-04	
57	Diversion of 0.344 ha Forest land for const of approach Road & Bridge at lachung chu of Sikkim.	8-9-96/2000 RONE/SK609-12 5.10.2000	0.344	2.5	-	2.5	2.5	-	2.5	5.4	5.4	4.74	-	-	2003-04	
58	Diversion of Forest land (for 5 years) for survey, investigation works of exploratory Drifts, seismic observatories and labs huts mens (CWC)	8-3-83/2001 RONE-SK 833-34 28.7.2001	0.192	1	-	1	1	-	1	1.08	1.08	1.02	-	-	2003-04	
59	Ex-post facto diversion of Forestland for construction of Road 3 km. Beyond Yume-Samdong(N) in North Sikkim	8-9-57/2002/ RONE-SK/2409-10 5.11.2001	4.5	18	-	18	18	-	18	25.38	25.38	22.06	-	-	2003-04	
60	Diversion of forest land for Const.of guest/Circuit House at VIP Complex, Gangtok	8-15-18/2002 RONE/SK3371-72 1.3.2002	0.739	0.66	-	0.66	0.66	-	0.66	1.88	1.88	1.71	-	-	2003-04	
61	Diversion of Forest land for Const. of .Foot Path & View Point at (Tarey Bhir) in South Sikkim.	8-15-29/2002 RONE-SK/ 63 2.4.2002	0.3456	0.691	-	0.691	0.691	-	0.691	0.98	0.98	0.48	-	-	2003-04	
62	Diversion of forest land for const. Of road from I.B Golai to Peku, S. Sikkim.	8-9-59/2001 RONE-SK 173-170 20.4.2001	2.62	5.24	-	5.24	5.24	-	5.24	6.22	6.22	3.91	-	-	2004-05	
63	Construction of 132 KV trans. line from Sagbari to Melli, South Sikkim	8-4-94/2002/ RONE-SK/1646-47 30.10.2002	4.7115	9.423	-	9.423	9.423	-	9.423	6.78	6.78	6.02	-	-	2004-05	
64	Construction of 5 MW Power project at Rongli, East Sikkim	8-7-99/2002/RONE /SK/2600-1 1.1.2003	0.546	3	-	3	3	-	3	2.51	2.51	0.98	-	-	2004-05	
TOTAL :			718.018	2152.910	82.850	2235.760	2047.910	17.776	2065.680	746.778	746.778	708.648	105.000	57.292	162.292	

DISTRICTWISE ABSTRACT

EAST - 569.16 HA, WEST-281.01HA ,NORTH-772.26 HA, SOUTH-443.25HA=2065.68 HA

1. Total cases approved till 31st March, 2005 122 Nos.
2. Number of old cases where C.A. was not stipulated 22 Nos.
3. Number of cases of C.A. achieved 64 Nos.
4. In rest of the cases, where the fund for C.A. has been received, either C.A. is in progress or would be taken up in the current season and next season

ACF (FCA)

DFO (FCA)

JD (FCA)

CCF (FCA)

